

Remote Post Install Inspection FOR COMMISSION of YOUR NEW AFSS SYSTEM

Please fill in the following information on each AFSS system installed.

When complete, please "Submit Form" to have your form reviewed for inspection

You will receive a sticker with a Commission # after remote inspection is completed by Fire-Gator™. Systems must be Re-Commissioned bi-annually to remain in compliance.

Date of Installation / Inspection	
System Dealer / Supplier	
School District	
School / Company Name	
Make	
Model	
Year	
VIN	
Inspector/Installation Technician	
Inspector Contact email/phone	

HALO

HALO SYSTEM serial number:		(on metal band seal)		
Is HALO properly positioned per instructions?	Y	Ν	N/A	
Is the HALO secured with 3 or more fastening points?	Y	Ν	N/A	
Are the green and blue LHD wires on the Halo free from				
damage and properly secured?	Y	Ν	N/A	





GENERATORS

irst Generator S/N # (etched on the side)			
Replace 15 years from <i>date</i> (year/month)		_	
Second Generator S/N # (etche		e side)	
Replace 15 years from <i>date</i> (year/month)		_	
(See date punched out on Stat-X label attached to generate	ator)		
Are the generator mounting brackets secured with 2 bolt	ts each? Y	Ν	N/A
Are the generators mounted with the discharge end (flat	end)		
toward the heat source?	Y	Ν	N/A
Are the protective disks present on the discharge ends or	f		
both generators?	Y	Ν	N/A
Are the generator decals damage free and legible?	Y	Ν	N/A
LED			
Is the green LED on the dash illuminated?	Y	Ν	N/A
Is the green LED clearly visible from the driver's seat?	Y	Ν	N/A
Is the Automatic Fire Suppression and CAUTOIN stickers			
damage free and visible to the driver?	Y	Ν	N/A
MANUAL ACTIVATION SWITCH			
Is the Manual Activation Switch securely fastened in plac	xe? Y	Ν	N/A
Is the pin and seal in place with the switch in the off posi	tion? Y	Ν	N/A
Is the Manual Activation Switch stickers damage free and	ł		
visible to the driver?	Y	Ν	N/A





HORN

Is the horn securely mounted under the hood?		Ν	N/A
GENERAL QUESTIONS			
Is there an approved fire extinguisher on board?	Y	Ν	N/A
Does the fire extinguisher have a current inspection decal?		Ν	N/A
Is the fire extinguisher properly held in place with a bracket?		Ν	N/A
Is the evidence of heat on any items or wiring?	Y	Ν	N/A

Please **attach pictures** of each generator in position, the Halo in position, and the dashboard with the green LED illuminated.

